G.R.S. IX-5]

Previous references. 1923 Dharwar) **File No.** 81-23

Serial Nos. 1-10

Later references.
Dhy 116-24-1-2

GENERAL AND REVENUE SECRETARIAT

Serial Nos. 10

Part B for June 1924

SUBJECT

Submits for sanction an estimate for Rs 4 200 for repairs to the dam across the Bandihalla at the Ghati in the Doddaballapur Taluq.

G.O dtd 1872-3
dated 28.6.24

To the Dhy Commr
Comptr

Sanctioned

A1850

GENERAL AND REVENUE SECRETARIAT.

(Muz)

NOTES.

File No. 87-23

FILE HEADING.

Breach of the Ghati Dam, Doddballapur Taluk.

From

The Dy: Comr, Bangalore Distt

D.O. No. 1128 & 23-4 Dated 14.9.23 Received 15.9.23

Diary No. 338 | Enclosures / Spare Copies. | Serial No. /

BRIEF ABSTRACT OF LETTER.

Submits for information a copy of his report dt 14.9.23 addressed to the Muz: Comr in the matter of the breach of the Ghati tank, after his inspection of the place.

NOTES AND ORDERS.

Rec'd in the Branch today from the Rev: Branch 20/9/23

The D.O. of the Dy: Comr referred to in the note has been received here. The report has been sent to the Muz: Comr with the D.O.

The breach is reported to be due to the pressure of water that heaved up during proof too strong

Serial No.

for the earth work, as it stood upon a sloping rock foundation, without a masonry core-wall in the rear, the existing masonry core-wall being too far to the front.

3 The D.C. reports that in repair the tank to store water for the ensuing jatra which at about the end of Dec^{r} - Sc, the D.C requests that necessary instructions may be issued to the P.W.D to safe-guard a proper storage of water for the coming jatra. The cost of restoration is estimated at about Rs 1000/ by the Asstt Engr, who accompanied the D.C.

4 Submitted for orders as to whether the Mny. Comrs communication in the matter may be awaited or whether a copy of the letter may be sent to the Exe: Engr for Roads & Buildings for taking necessary action.

17.9.23

5. Muzrai Comm'rs proposals may be awaited.

17 9 23

(2nd Member)

17/9/23

404
18 9 23

6 Work in hand may continue

NOTE—Contn. sheet

WD 0561—GPB—3750—1 8 22

17/9/23

G. R. S. III. 2]

Muzrai Secretariat | Muz. File No. 81 3 Sh of 1923.

Serial No.

2 From the Muz: Comr., letter no. C. 271 of 23-4 dt 18.9.23.

Forwards a copy of the Dy: Comr's letter of the 11th instant, & states that the Executive Engr has been requested to send up an estimate early for putting up a dam across a valley very near to the temple at a cost of Rs 8 50/-

7 As the action taken by the M.C. on the D.C's letter has been reported in the above letter, Draft, as per orders in the previous page has not been put up. [The D.C's previous reports recd in the Rev: Branch & sent here today are also put up.]

8. Subd for orders.

SD 20-9-23

9. The estimate promised by the Executive Engineer may be awaited

20/9/23 (2nd Member)

SVO 21.9.23.

DCG 21/9/23

10. As it has not been submitted a further report as to when the Estimate for the recent repairs to the tank & the work completed before the annual rains last year can be

21/9

11. Draft DCG 21/9/23

12. Draft put up

SV 24/9/23

13 Issue 26.9.23

DCG 27/9/23

NOTE—Contn. sheet

WD 0561—GPB—3750—1 8 22

Muzrai Secretariat | Muz. File No. 87 of 1923.

Serial No. 3

No. 570 dt 24/10/23 to the Mur. Comm.

Calls for a further report about the estimate for the necessary repair having been sanctioned and the work completed before the annual jatra this year.

4 From the Mys: Comr. in Mysore.,
letter no. C. 271 of 23-4 dt 27-11-23.

States that it has been reported by the Executive Engr. that it will not be possible to survey, estimate and build up the dam across the valley very near the temple, in time to store water for this year's jatra. that the feasability of this project and another referred to by the Dy: Comr. would be investigated in detail and ~~submitted~~ estimates would be subd. in due course; and that to store up water for this years jatra, the sluice gates have been closed water-tight -

WD 0561—GPB—3750—1-8 22

G. R. S. 111.2]

662

Muzrai Secretariat | Muz. File No. 81 of 1923.

Serial No.

14. Reference - Member's minutes in para 10

15. The Executive Engr. has reported that it will not be possible to put up a dam across the valley near the temple in time to store water for this year's jatra. As the best arrangement for storing up water for this year's jatra, he has closed the sluice-gates water-tight and states that if sufficient water comes in the river 10' to 12' of water is expected to be stored, which would suffice for the jatra.

16. The jatra is stated to come off at the end of Decr. 23 -

Subd for orders.

In perusal.

4/12/23

4/12/23

4/12/23

4.12.23

17. (two members) 18 The Engr's arrangements for the E.E. Water Tank for this year. But as regards the permanent repair to the Dam, this case can be used to submit an Engg report about the action to be taken

19. Draft ord

NOTE—Contn. sheet

WD 0561—GPB—3750—1 8 22

R. S. III 2]

Muzrai Secretariat | Muz. File No. 81 of 192 3

Serial No	
	To Draft reply is submitted. 8/17/23 U. M. appd 10/12/23 Rev Secy to Govt 11/12/23
5	2. The Muzrai Commr. No. 831 dt. 14.12.23. States that the temporary arrangements proposed by the Executive Engineer may serve for this year's jatra and to request that as regards the permanent repairs to the dam an early report may be called about the action to be taken.
6	From the Mug Commr., letter no. C 271 of 23-4 & 9-4-24. Invites refce to his letter & 18.1.24 sent thro: the Exe: Engr and requests early sanction to the estimate for Rs 4200/- for urgent repairs to the ~~Ghati dam~~ reservoir at Ghati, Doddaballapur Taluk

NOTE—Contn. sheet

WD 0561—GPB—3750—1 8 22

2028 (7

G. R. S. III·2]

Muzrai Secretariat | Muz. File No. 87 of 1923

Serial No.

23. The letter stated by the Muz: Comr. to have been addressed to Govt. through the Bh: Engr. has not been recd. here. As the M C. requests sanction urgently to the estimate for Rs 4200 for urgent repairs to the Reservoir at Ghati, sent with his letter referred to, the estimate has to be called for from the Bh: Engr.

24. A draft letter to the Bh: Engr calling for the Muz: Comr's letter & estimate is subd. for approval or other orders -

SD 10/4/24 10/4/24 25 Jr appl 10 4 24

Rec. Secy 26.1.58 ※ and Submr to Member 14-4-24

※ not issued - 14.4.24

27. The Muz: Comr's letter referred to above has just been received from the Chief Engr with his No B. 11346 of 12-4-24 - The estimate for Rs 4200-0 for the dam has been ~~recd~~ received. In this, the item of lowering

NOTE—Contn sheet

G. R. S. III 2]

Muzrai Secretariat | Muz. File No. 81 of 1923

Serial No

the dam by 2 feet, proposed by the Executive Engr., has been considered as unnecessary by the Sh Engr. and omitted.

28 The cost is proposed to be met out of the amount at the credit of the temple and from the current year's jatra realizations.

29. It may, perhaps, be noted that the Estabt, Tools and Plant charges, which at 10½% comes to Rs 441, has not been included in the estimate.

30. Subd for orders as to whether the estimate, as it is, may be sanctd.

SD 15/4/24 14/24

15-4-24

Rev. Secy 31. For orders.

Before actually issuing the orders, it is necessary to verify what the net income from this year's jatra is

16/4

2nd member 32. This may be ordered in accordance with the recommendation

16-4-24

440 16/4

NOTE—Contn. sheet

MD 0561—GPB—3750—1 8 22

G. R. S. III. 2]

Muzrai Secretariat | Muz. File No. 81 of 1923.

Serial No.

33 The M. Comr. states in para 2 of his letter no. C 271 of 23-4 & 9-4-24 that the amount at the credit of the institution, according to the Comptr's books, is Rs 2276-11-2 and that it has been informally ascertained from the Dy: Comr's office that a sum of Rs 3446-10-0 was realized during the recent jatra. So, the total amount available viz. Rs 5723-5-2 seems to be enough to cover the cost of the estimate viz., Rs 4200.

Was that be primary receipts. Only Rs.

34 Submd for orders with refce to para 32.

SD 17.4.24 17.4.24

Rev. Secy

17.4.24.

Myr

19.4.24.

35 It is ascertained from the Comptr's office that the Treasury staff ~~showed~~ for January 24 showed a receipt of Rs 3750 to the credit of the temple.

36. A draft enquiry is, however, put up-

NOTE—Contn sheet

SD 19.4.24 21.4.24

WD 0561—GPB—3750—1 8 22

37. Issue

21.4.24

G. R. S. III. 2]

2112

Muzrai Secretariat

Muz. File No. 81 of 1923

Serial No.	
7	To the Muz. Comr, letter no. 1499 of 23-4-24. Enquires what the net income from the current year's jatra is -
8	From the Muz: Comr., letter no. C.271 of 23-4 & 25-4-24 States that the current year's jatra income, besides income from manure & golaka Collections, is Rs 3546-0-0 and that information about the net incom: from the jatra would be furnished after receipt of the same from the D.C.
38	Jatra income from Cattle fees and shop tax Rs 3546-0-
	Some add: income from the sale of manure, golaka collections etc is also expected -
39	In addn to the budgetted expenditure of Rs 1720 in connection with the Rathot. Savam, the M C states that he sanctd Rs 500 for the purchase of corrugated iron cylinders for impound ing water of the ~~dacca~~ of the Reservoir.
40	As to the net income of the jatra, the M.C. promises to subt a further report

89
28/4/24

41 Refer. para 3 of the note -

4/24

Rev

Avail-30 Lem.

4/5

NOTE—Contn. sheet

WD 0561—GPB—3750—1 8 22

G. R. S. [illegible]

11

Muzrai Secretariat | Muz. File No. 81 of 1923-9.

Serial No. 9

From the Muzrai Commissioner in Mys
No C 1302 of 1923-24 dt 2d June 1924.
Forwards a statement showing the
income & expenditure of the Current year's
Jatra. (last Dec'r '23) at Ghati in the Dodballapur

43 The ~~net~~ income is reported to be Rs 4066-11-
& expenditure ~~at~~ Rs. 1588-5-4.
in the aggregate.
So the net income amounts to Rs. 2478-5-8.
The amount at the credit of the
temple was reported to be Rs 2271-11-2

44 Submitted with reference to paras. 32 & 33.

(W.S.) 4/6/24 The amt ~~due~~ at the credit of the temple after the Jatra was Rs 4755-0-10, and the Estimate recd from Sanction is Rs 4200 May the Est be sanctioned?

24 78-5-8
2276-11-2
4755-0-10

4-6-24

4.6

Rec'd

(Endorsement)

6.6

64/56

I agree

7/6

Draft Submitted

7.6.24

7/6.

Rec'd

7.6

Approved

6.6

19.6

NOTE—Contn. sheet

WD 0561—GPB—3750—1 8 22

G. R. S. III-2]

2269

Muzrai Secretariat

Muz. File No. 21 of 1923.

Serial No.	
17	To the Muzrai Commr's Memorandum No. A5.1872-3 dt. 28.6.24. Granting Rs. 4200 for Rs. 4200, the Amount paid from the funds of the Trust

NOTE—Contn sheet

WD 0561 -GPB- 3750—1 8 22

D 1137 13

Office of the Deputy Commissioner,
Bangalore District.

Dated Bangalore, 9th September 1923.

Dear Sir,

In continuation of my report of yesterday submitting for information copy of Executive Engineer's telegram regarding the breach of the Ghati tank in the Dodballapur Taluk, I submit herewith a copy of the report received from the Amildar of the Dodballapur Taluk. From the statement that the earth work on the western flank has been washed away, it appears that the stone revetment is safe. I am starting now for Ghati.

Yours sincerely,

To

T. S. Jagaraja Iyer, Esq., B.A., B.L.,
Secretary to the Government of His Highness
the Maharaja of Mysore, Rev. Department.

Report [illegible] of 12-2 [illegible] Sept.1923
from the [illegible], on [illegible], [illegible] County Com-
missioners, Belore District.

[illegible] receipt [illegible] petition [illegible] Harp Diesar
to the Court [illegible] [illegible] [illegible] on the 6th
inst. at the [illegible] [illegible] [illegible] the late cattle
[illegible] [illegible] [illegible] [illegible] [illegible] open,
[illegible] [illegible] [illegible] [illegible] [illegible] [illegible]
[illegible] to the [illegible] [illegible] [illegible] [illegible] in
order [illegible] [illegible] [illegible] [illegible] [illegible] been
turned off [illegible] [illegible] [illegible] [illegible] [illegible]
through [illegible] [illegible] [illegible] [illegible] [illegible] [illegible]
flood [illegible].

The [illegible] [illegible] [illegible] [illegible] [illegible] his inten-
tion [illegible] [illegible] [illegible] [illegible] [illegible] [illegible]
or [illegible] [illegible] [illegible] [illegible] [illegible] [illegible] and
overflows of [illegible].

Note: [illegible] [illegible] [illegible] [illegible] [illegible]



G.R.S. III—31

Routine Notes.

[To be used only for notes, requisitions, etc., not intended for permanent record.]

---

as
Subject as
No further report
been received from
D.C.

Has not somewhere
copy of his letter to
R.C. been received?

17-9-23 18.9.23

DCS
1879

No other reference on the
Subject has been receiv

19-9-23 19.9.23 It has been receiv
I think, in the Mysore B
This may be transferred to
that Branch.

To Mysore Box

DCS
19/9/23

N.B.—Should routine notes be written on small slips, the notes must be copied, or slips pasted on this form

G.R.S. III—3]

Routine Notes.

[To be used only for notes, requisitions, etc., not intended for permanent record.]

N.B.—Should routine notes be written on small slips, the notes must be copied, or slips pasted on this form.

No.O.C.1128/23-24. Office of the Deputy Commissioner,
Enc. one. Bangalore District.

D.O. Dated Bangalore, 11th September 1923.



Dear Sir,

In continuation of my D.O.letter No.C.C.1128 of 1923-24 dated 9th instant, re the breach of the Ghati Dam, I beg to submit herewith for favour of information copy of my report of date addressed to the Chuzrai Commissioner in the matter, after my inspection of the place.

Yours sincerely,

To

T.V. Jayarama Iyer, Esq., B.A., B.L.,
Secretary to the Government of His Highness
the Maharaja of Mysore, Revenue Department.

G.R.S. III—3]

Routine Notes.

[To be u

N.B.—Should routine notes be written on small slips, the notes must be copied, or slips pasted on this form

Office of the Deputy Commissioner,

Bangalore District.

No. OC 1128/23-24 Dated Bangalore, 11th September 1923.

From

B. Venkoba Rao, Esq., B...,
Deputy Commissioner, Bangalore District.

To

K Chandy, Esq., B.A.,

Huzrai Commissioner in Mysore.

Sir,

I have the honour to report that as promised in my previous letter No.O.C.1128/23 24 dated 9th September 1923, I went to Ghati tank in Dodballapur Taluk on the evening of Sunday the 9th instant along with the Assistant Engineer Mr. [illegible] Iyengar of Dodballapur and the Amildar of Dodballapur Mr. Mohiuddin Sheriff. The breach took place at the end of the 5th and not of the 6th instant as reported by the Amildar. It is not merely a question of some earth work being washed away as appeared from the report of the Amildar which reached me on the 9th instant. It is a regular breach and there is no water in the reservoir at present. The Assistant Engineer says that the breach is due to the pressure of the water that receded un having proved too strong for the earth work, as it stood upon a sloping rock foundation without a masonry core-wall in the rear, the existing masonry core-wall being too far to the front. The reservoir appears to have originally cost about 20 to 30 thousand Rupees (the exact amount is at present not known to me) and the construction of the reservoir appears to have been undertaken not merely for the benefit of the cattle that come during Jatra, but for the purpose of giving a supply of water by pipes to the pilgrims also who congregate to Ghati

Subrahmanyaswamy temple. For some reason the supply of water by pipes from the reservoir appears to have been given up. Perhaps the reason was the extra cost that would be involved.

2. It appears to be necessary to repair the tank to store water for the coming Jatra which will come off about the end of November. The Assistant Engineer Mr. [illegible] thinks that even if no repair is done, water can be stored for this season only, as the land as it is at the present level will stand one season and the attached level will be sufficient for the Jatra, but people who have experience of tank like Mr. [illegible] dig many [illegible] consider that as a precaution as of doubtful value. In their opinion, if the sluices are kept open for safety of the bund till the end of October as stated by the Assistant Engineer there will be no rains after that and it will have a supply of water sufficient for the Jatra. The Government may kindly issue necessary instructions to the Public Works Department to safeguard a proper storage of water for the coming Jatra.

3. The Assistant Engineer appears to be of opinion that in the course of reconstruction of the breach, a masonry wall all in the rear should be put up on the rock foundation and that the earth or any stone work also thinks that some more vents in the weir between the sluices should be provided for the easy discharge of surplus water. The Assistant Engineer thinks that on these lines the cost of restoration will not be more than Rs.1,000/-. The Executive Engineer seems to think from what he heard that a diversion of the bund is necessary to ensure the safety of the bund. But this diversion, it is said, would cost about Rs.5,000/-. The temple which has already financed the reservoir at great cost and with a

return not quite commensurate with the cost cannot afford to spend the large amount now required for restoration out of the scanty reserve now at its credit. The amount at credit now is said to be Rs.4,140-14-1. I would recommend that Government may kindly see their way to get the present breach filled out of State Funds considering the amount paid by the temple for restoring the two previous breaches as a contribution.

4. There are other proposals which have been made. As the Ghati tank, referred to above although it cost about 30 thousand Rupees has not been as beneficial as it was expected to be it is proposed that a dam may be put up across a valley very near the temple at a cost of about Rs.850/-. A temporary dam was put up last year by the Amildar into the bed of the river and this impounded a good quantity of water and was useful though the dam was washed away by floods. The Assistant Engineer considers the project feasible. I think that this project is one that should be taken up and I recommend that this work may be sanctioned. The executive engineer has been requested to send an estimate and obtain necessary sanction.

Some private parties have promised to spend about Rs.5,000/- to dam another valley to store water for supply to the people and cattle who resort to the Ghati temple. This project is said to have been given up before as the big tank that was then being constructed was expected to meet all the requirements. Now that the big tank has breached and is in any case as pipe lines are not likely to be accomplished fact in the near future and as the cattle come in different directions in Ghati and not in one place, it seems to be desirable to take the Rs.5,000/- referred to from the devotees and bund up the other valley referred to above. The Assistant Engineer says that it would be feasible to take up the work if the

money promised by the people is deposited first. The executive engineer has been requested to furnish his opinion in the matter.

I have the honour to be,

Sir,

Your most obedient servant,

Sd. B. Venkoba Rao.

Deputy Commissioner,

Bangalore District.

Copy

B Venkoba Rao

Deputy Commissioner,

Bangalore District.

2

C 2710f23-24

25

1

10565

Office of the Muzrai Commissioner in Mysore

Dated, Bangalore, the 18th September 1923.

19

From

K. Chandy, Esquire, B.A.,

Muzrai Commissioner in Mysore,

Bangalore.





To

T.E. Jayarama Aiyar, Esquire, B.A., B.L.,

Secretary to the Government of His Highness

the Maharaja of Mysore, Revenue Department,

Bangalore.

Sir,

I have the honor to state that the Deputy Commissioner, Bangalore District, reported in his letter No.1133/23-24 dated 8th instant that he received a telegram from the Executive Engineer from Camp Doddaballapur to the effect that the Ghati tank in the Doddaballapur Taluk was breached and that he would proceed to the spot the next day. A copy of the final report No.1133/23-24 dated 11th instant received from the Deputy Commissioner after personal inspection along with the Assistant Engineer Mr. Rangasami Ayengar is herewith submitted for kind perusal.

The Assistant Engineer seems to think that even if no repair is done to the tank, sufficient water can be stored for the use of cattle and people during ensuing Jatra. On the other hand the local people of experience apprehend that it is doubtful if sufficient water could so be stored without repairing the tank.

Since it is essential to provide water for cattle and people who resort to the place during the Jatra which comes off in Dece[illegible] the Deputy Commissioner recommends the proposal of putting up a da[illegible] across a valley very near to the temple at a cost of Rs.350/- which the Assistant Engineer considers feasible. I agree with him. The Executive Engineer has been requested to send up an estimate

[illegible] portion of the Dream in the dam and of [illegible] out of the promised private capital [illegible] for further investigation [illegible].

I have the honor to be,

Sir,

Your obedient servant,

K Chandy

Asst Commissioner.

Letter No.O.C.1128/1923-24 dated 11th September 1923 from the Deputy Commissioner, Bangalore District, to the Muzrai Commissioner in Mysore:-

- - - - -

"I have the honor to report that as promised in my previous letter No.O.C.1128/23-24 dated 9th September 1923, I went to Ghati tank in Dodballapur Taluk on the evening of Sunday the 9th instant along with the Assistant Engineer Mr. Rangaswami Iyengar of Dodballapur and the Amildar of Dodballapur Mr. Mohiuddin Sheriff. The breach took place on the night of the 5th and not of the 6th instant as reported by the Amildar. not merely a question of some earth work being washed away as appeared from the report of the Amildar which reached me on the 9th instant. It is a regular breach and there is no water in the reservoir at present. The Assistant Engineer says that the breach is due to the pressure of the water that headed up having proved too strong for the earth work, as it stood upon a sloping rock foundation without a masonry core-wall in the rear, the existing masonry core-wall being too far to the front. The reservoir appears to have originally cost about 20 to 30 thousand rupees (the exact amount is at present not known to me) and the construction of the reservoir appears to have been undertaken not merely for the benefit of the cattle that come during Jatra, but for the purpose of giving a supply of water by pipes to the pilgrims also who congregate to Ghati Subrahmanyaswamy temple. For some reason the supply of water by pipes from the reservoir appears to have been given up. Perhaps the reason was the extra cost that would be involved.

2. It appears to be necessary to repair the tank to store water for the coming Jatra which will come off at about the end of December. The Assistant Engineer Mr. Rangaswamy Iyengar says that even if no repair is done, water can be stored for this season only, as the bund as it is at the present level will stand one season and the water at that level will be sufficient for the Jatra, but people who have experience of the place like Mr. Kongadiyappa of Dodballapur, consider this suggestion as of doubtful value as in their opinion, if the sluices are kept open for safety of the bund till the end of October as suggested by the Assistant Engineer, there will be no rains after that period, which will give a supply of water sufficient for the Jatra. The Government may kindly issue necessary instructions to the Public Works Department to safeguard

safeguard a proper storage of water for the coming Jatra.

3. The Assistant Engineer appears to be of opinion that in the course of reconstruction of the breach, a masonry core-wall in the rear should be put up on the rock foundation so that the earth work may stand firm. He also thinks that some more vents in the weir between the sluices should be provided for the easy discharge of surplus water. The Assistant Engineer thinks that on these lines the cost of restoration will not be more than Rs.1,000/-. The Executive Engineer seems to think from what I heard that a diversion of the bund is necessary to ensure the safety of the bund. But this diversion, it is said, would cost about Rs.5,000/-. The temple which has already financed the reservoir at great cost and with a return not quite commensurate with the cost cannot afford to spend the large amount now required for restoration out of the scanty reserve now at its credit. The amount at credit now is said to be Rs.4,140-14-1. I would recommend that Government may kindly see their way to get the present breach filled out of State Funds considering the amount paid by the temple for restoring the two previous breaches as a contribution.

4. There are other proposals which have been made. As the Ghati tank referred to above, although it cost about 30 thousand rupees has not been as beneficial as it was expected to be, it is proposed that a dam may be put up across a valley very near the temple at a cost of about Rs.850/-. A temporary dam was put up last year by the Amildar with the help of the ryots and this impounded a good quantity of water and was useful though the dam was washed away by floods. The Assistant Engineer considers the project feasible. I think that this project is one that should be taken up and I recommend that this work may be sanctioned. The Executive Engineer has been requested to send an estimate and obtain necessary sanction.

Some private parties have promised to spend about Rs.5,000/- to dam another valley to store water for supply to the people and cattle who resort to the Ghati temple. This project is said to have been given up before as the big tank that was then being constructed was expected to meet all the requirements. Now that the big tank has breached and in any case as pipelines are not likely to be an accomplished fact in the

in the near future and as the cattle camp in different directions in Ghati and not in one place, it seems to be desirable to take the Rs.5,000/- referred to from the devotees and bund up the other valley referred to above. The Assistant Engineer says that it would be feasible to take up the work if the money promised by the people is deposited first. The Executive Engineer has been requested to furnish his opinion in the matter."

Copy.

D.N.

Muzrai Commissioner.

Muz 4]

SUBJECT .....

.....

.....

Diary No. of letter replied to 356

Muzrai Secretariat

(Muzrai)

, *the* *192*

Section Muz

File No 37 - 23

Serial No.

No. 503.

Date of issue 16th October 23

Signed by L Ramaiya.

To

The Asst Commr in Mysore,
Bangalore.

Sir,

With reference to your letter No. C. 271 of 23-24 dt 1-23 ref. ord. that the executive engr has been requested to send a drawing and estimate of proposed repairing a dam across a valley near the Sri Subramanyaswami temple of Gudde in the Doddaballapur taluk & that expenses may be sanctioned for the use of the estate and

over.

Copied
16:10

and people during the ensuing
Jatra, I am directed to request
you to send us a further report
about the estimate for the necessary
repair having been sanctioned
and the work completed before
the annual jatra this year
comes off -

I have etc

dcs 27/9/23 Secretary
Rev: Deptt -

BA 26.9.23

87
26/9/23

List of enclosures.

Copied by

Examined by

WD 0563—GPB—2,500—27-7-22

Office of the Muzrai Commissioner in Mysore.

17194 Dated Bangalore, 27th November 1923.

From

K. Chandy, Esquire., B.A.,
Muzrai Commissioner in Mysore,
Bangalore.

To

K. V. Anantaraman Esquire., B.A.,
Offg. Secretary to the Government of
His Highness the Maharaja of Mysore,
Revenue Department.

D. No. 662

Sir,

With reference to your letter No.503/Muz.61-23-3 dated 4th ---- October 1923 asking for a further report re sanction to an estimate -- for necessary repairs to the reservoir so as to store water for this year's jatra of Sri Subramanyaswami at Ghati Dodballapur Taluk and the completion of the work in time, I have the honor to state that the -- Executive Engineer, Bangalore Division, who was requested to send up an estimate for putting up a dam across the valley very near the temple, at a cost of Rs.850/- replied in his letter No.2431 dated 3rd October 1923 (copy of which is herein enclosed) that it would not be possible to survey, estimate and build up the dam in time to store water for this year's jatra and that the feasability of this project and another referred to by the Deputy Commissioner in his letter No.C.C.1128 of 23-24 dated 11th September 1923 (copy of which has already been sent with this office letter No.C.271 dated 19th September 1923) would be investigated in detail and that estimates would be submitted in due course.

2. Thereupon the Executive Engineer was requested to report the best arrangement that could be made for storing up water for this year's jatra and he now states in his letter No.2613 dated 12th November 1923 (copy enclosed) that the sluice gates have been closed water-tight and that if sufficient water comes in the river 10' to 12' of water is ---

expected

expected to be stored which would suffice for the jatra and that not possible to make any other arrangement.

I have the honor to be,

S i r,

Your most obedient servant,

Muzrai Commissioner.

KSR.

Letter No.2613 dated 12th November 1923 from the Executive ---- Engineer, Bangalore Division to the Muzrai Commissioner in Mysore.)

"With reference to your letter No.C.271/23-24 dated 28/30th ---- October 1923, in connection with the storing up water for the ensuing -- jatra at Sri Subramanyaghati of Doddaballapur taluk &c., I have the hono to state that the sluice shutters have been completely repaired and --- refixed watertight, in anticipation of sanction tothe maintenance ---- estimate of the "Ghati reservoir" for the year 1922-23 sent with this office No.1312 of 14-3-1923. The gates have all been lowered and --- whatever water is coming in the river is being stored. I may say however that, on account of failure of rains, it is reported that there is very little flow in the river.

2. With the permission of the Chief Engineer a portion of the --- breached earthen dam is also being refilled. A storage of about 10 to 12 feet can be secured if sufficient flow comes. It is not possible to make any other arrangement at present.

I understand from the temple Archakas that this depth of water, if stored, would be sufficient at jatra time.

3. An estimate for restoring the breached dam is under checkin -- this office and it will be sent for sanction shortly.

A copy of my letter No.2385 dated the 26th September 1923 ---- addressed to the Deputy Commissioner, Bangalore District, requesting to sanction the maintenance estimate of the Dam with allotment of funds is also enclosed for your information as desired."

"Copy"

KSR.

for MUZRAI COMMISSIONER.

(Letter No.2431 dated 1/3rd October 1923 from the Executive Engineer Bangalore Division to the Muzrai Commissioner in Mysore.)

"With reference to your No.C.271 of 23-24 dated 19-9-23 forwarding me a copy of letter No.1128/1923-24 dated 11-9-23 from the Deputy Commissioner, Bangalore District, regarding the breach in the dam across ------ Bandihalla in Subramanya Ghati in the Dodaballapur Taluk, and requesting to provide water for cattle and people during the ensuing jatra in ---- December, I have the honor to inform you that, on receipt of a similar letter from the Deputy Commissioner, Bangalore, a reply was sent to him in this office No.2385 dated 26th September 1923.

2. I dare say he will have forwarded a copy of it to you by now. Regarding the construction of a dam across the valley very near the temple at a cost of about Rs.850/- as stated in your letter, it will not be --- possible to survey and estimate for and build the dam in time to store water for the next jatra in December.

3. The feasibility of this project and another one referred to by the Deputy Commissioner will be investigated in detail and an estimate will be sent up in due course. In the meantime, I request that the contributions promised by the local and other persons may be collected from now, so that these works may be taken up as soon as the estimates are ready and are sanctiond.

"Copy"

for Muzrai Commissioner.

KSR.

G. R. S. VI—G/32]

SUBJECT.....

.....

.....

Diary No. of letter replied to.....

General and Revenue Secretariat

( )

, *the* *191* .

Date of issue 16-12-23.

Signed by L Ramaiya

Section Mwz.

File No. 81-23.

Serial No 5

No. 831

To

The Mun: Comr

Sir,

With reference to the Correspondence ending with your letter No. C-271 of 23 dt 29th Nov 1923 re arrangements made for storing water for the year Jatra of Sri Subrahmanya Swami at Ghat, Dodballapur Taluk &c, I am directed to state that the Engineer

over.

14/12

Arrangements proposed
by the Executive Engr may
serve for this year's work, and I request
that as regards the
permanent repairs to the
dam, you will be so good
as to submit an early
report about the action
to be taken.

Yours &c

10/12/17.

Mr Lee 2

8/12/23

List of enclosures.

Copied by

Examined by

C 271 9 23-4

125 D (encls) are plan, estimate & report

Office of the Muzrai Commissioner
in Mysore,
Bangalore, Dated, 18th January 1924. 1663



From
K.Chandy, Esq, B.A.,
Muzrai Commissioner in Mysore.

To
K.V.Anantaraman, Esq, B.A.,
Secretary to Government of H.H. the Maharaja of Mysore,
Revenue Department.

Through The Chief Engineer of Mysore for Irrigation.

Sir,

With reference to your letter No.831/Muz.81-23-5 dated 14th December 1923 calling for the submission of report re the permanent repairs to the dam across Bandihalla at Ghati, Dodballapur Taluk, I have the honour to submit herewith an estimate for Rs.4200/- for repairing the breached dam prepared by the Executive Engineer and countersigned by the Deputy Commissioner.

It is seen from the Comptroller's statement of balances of Muzrai Institutions on 1st July 1923 that there was a sum of Rs.2276-11-2 at the credit of this institution on 30th June 1923. This sum along with the jatra collections of this year may give sufficient funds to meet the cost of the present estimate. The Deputy Commissioner will be requested to intimate the nett jatra collections as soon as the occasion is over and submit a report.

3. The plan and the report to accompany the estimate are herewith enclosed for kind perusal.

I have the honour to be,
Sir,
Your most obedient servant,

K.Chandy
Muzrai Commissioner.

Forwarded
21.1.24.

Dr Por'
23.1.24
26.1.24
Submitted
26/1/24

M.A.N.

24/1/24

31898

32259

No. B. 4346/5 dated 12th April 1924.

14 APR 1924 MUZRAI Dy. 2046

Passed on with compliments to the Secretary to Government, Revenue Department. Mlg. 81-22-1

13 APR. 1924 R. SECTION

2. The Executive Engineer's proposal to lower the dam by 2 feet is considered unnecessary and is left out.

Chief Engineer of Mysore.

10/4/24

31898

C 271 of 23-4.

Office of the Muzrai Commissioner
in Mysore,
Bangalore, Dated 9th April 1924.

From

K.Chandy, Esq, B.A.

Muzrai Commissioner in Mysore.

To

K.V.Anantaraman, Esq, B.A. Mzg. 81-25-1.

Secretary to Government of His Highness the Maharaja
of Mysore, Revenue Department.

SECY. SECTT.
Br.....
10 APR 1924
D. SECTION.
D. 2078
ST
10/4/24

Sir,

In continuation of this office letter C.No.271 of 23-24 dated 18th January 1924 forwarded to you through the Chief Engineer of Mysore, submitting for sanction an estimate for urgent repairs to the Reservoir at Ghati, Dodballapur Taluk, I have the honour to submit herewith copy of letter No.507 dated 7th April 1924 from the Executive Engineer, Bangalore Division, stating that the level of the breach at the Ghati Reservoir is about 9 feet below the weir crest level and it is not advisable to have it unattended to as a sharp down pour in the hilly catchment above would cause further damage to the masonry portion of the dam and to request that immediate sanction may be accorded to the estimate for Rs.4200/- sent with the above.

2. As regards the funds required for the work it is informally ascertained from the Deputy Commissioner's office that a sum of Rs.3446-10-0 was realized during the recent jatra and this amount coupled with the balance of Rs.2276-11-2 available at the credit of the Institution according to Comptroller's books will be found sufficient for the present purpose. The Deputy Commissioner who was requested to report officially regarding the net jatra collections has not yet done so and he is again reminded to-day.

3. As rain-fall has begun, I solicit immediate orders of Government in the matter.

I have the honour to be,
Sir,
Your most obedient servant,
K.Chandy
Muzrai Commissioner.

Letter No.507 dated the 7th April 1924 from the Executive Engineer,Bangalore Division to the Muzrai Commissioner in Mysore.

========

Sri Subrayaswamy Ghaty Reservoir at Doddaballapur

========

In continuation of this office No.2761 dated 13-12-1923, submitting for sanction an estimate for Rs.4200/- for restoring damages to the above Reservoir, I have the honour to forward herewith a copy of Sub Division Officer's letter No.591 dated 25-3-24, re: the condition of the reservoir for information and to request early sanction to the estimate. If the breach is not restored by raising the left flank of the Dam further damage to the masonry portion of the dam apprehended.

============

Letter No.591 dated 24/25-3-24 from the Assistant Engineer,No.3 Sub Division,Doddaballapur, to the Executive Engineer,Bangalore Division,Bangalore.

I have the honour to invite your kind reference to this office No.243 dated 16-10-23 with which 2 alternative estimates for the repairs of the breach at the Ghati reservoir were forwarded for sanction.

The breach level being about 9 feet below the weir crest level, it is not advisable to have the breach inattended until the monsoons, since a sharp down pour in the hilly catchment above may cause the water to headup(even though all the six sluice vents are opened) and cause a flow through the breach and make it not only wider and at the same time endanger the masonry portion of the reservoir dam.

Under the above circumstances, I request that immediate sanction there to may be accorded myself being in favour of the cheaper proposal.

"C O P Y"

Muz 4]

SUBJECT ....

.. ..

... .

Diary No. of letter replied to ~~4.1.24~~

Section Muz.
File No. 81-23.
Serial No. 7.

Muzrai Secretariat
( )
, *the* *192* .

No. 1499

Date of issue 23.4.24

To

The Muz: Comr in Mysore,
Bangalore.

Signed by M. S. Narayanarao

Sir,

With reference to your letter no. C. 271 of 23-4 & 9-4-24 submitting for sanction ~~an~~ an estimate for Rs 4200 for urgent repairs to the Reservoir at Ghati, Doddaballapur Taluk, I am directed to Enquire what the net revenue ~~request that the actual~~ from this year's Jatra is ~~Jatra collections may be ascertain~~ ~~ed and reported at a very early~~ ~~date~~ date. I have etc

over.

89
19.4.24

List of enclosures

Copied by

Examined by

WD 0563—GPB—2,500—27 7 22

EDIATE. 33437

39

C 271 of 24 Office of the Muzrai Commissioner in Mysore.

Dated Bangalore, 25th April 1924.

From

K. Chandy, Esquire., P.A.,

Muzrai Commissioner in Mysore,

Bangalore.

GEN. & REV SECRETARIAT. 26 APR 1924 MUZRAI

Dno 2112

REV. SEC. 5 APR 1924 PSORIGN

K. V. Anantaraman, Esquire., P.A., Muz.81-23-8.

Secretary to the Government of

His Highness the Maharaja of Mysore,

Revenue Department.

Sir,

1/4

With reference to our letter No.1499/M.F.81-23-7 dated 23rd April 1924, I have the honor to state that it is intimated that the net revenue realized during the current year's Jatra at Ghati in the Doddaballapur Taluk was as follows:--

(i) Cattle fees	..	s.2974-14-0
& (ii) Shop tax	..	" 571-12-0
		Rs.3546-10-0

2. The income accruing to the temple from other sources e.g., - sale of manure, golaka collections etc., which items have also to be considered as Jatra income has not been included in the above. am also not sure that the figure as above noted is the net income - accruing to the temple after meeting the budgetted expenditure which is as follows:-

(i) Rathotsava	..	Rs.	175	0 0
(ii) Jatra	..	"	445	0 0
(iii) Santarpane	..	"	650	0 0
& (iv) Misalla eous	..	"	450	0 0
Total.		Rs.	1720	0 0

In addition to the above fixed charges, a sum of Rs.500/- is sanctioned by me this year for the purchase of copper/steel iron --- cylinders for impounding water on account of the damaged condition

of [illegible]. The Deputy Commissioner has not yet sent up bill of actual expenditure and I am not therefore in a position to say [illegible] what was actually spent during the current year's Jatra.

I am requesting the Deputy Commissioner to furnish full --- details of the [illegible] expenditure before tomorrow noon and shall submit further particulars immediately on receipt of the Deputy --- Commissioner's reply.

I have the honor to be,

Sir,

Your most obedient servant,

N Chaudry

Mauzral Commissioner.

PV

No. C 1302-9 one Office of the Muzrai Commissioner in Mysore.

Dated Bangalore, 2nd J u n e 1924.

From

K. Chandy, Esquire., B.A.,

Muzrai Commissioner in Mysore,

B a n g a l o r e.

To

K. V. Anantaraman, Esquire., B.A.

Secretary to the Government of

His Highness the Maharaja of Mysore,

Revenue Department.

Sir,

DO Mzg. 81-23-9.

In continuation of this office letter C.No.271 of 23 dated 28th May 1924, I have the honor to forward herewith a statement---- showing the income and expenditure of the current year's Jatra at Ghati in the Dodballapur Taluk.

I have the honor to be,

Sir,

Your most obedient servant,

Muzrai Commissioner. Asst. Comr (Absent from Head-Quarters).

KSR.

Statement showing the income and expenditure of the current year's Jatra at Ghati.

Income.				Expenditure.			
Fees on cattle	2987	6	0	Rathotsava expenses	155	0	0
do. on shops	564	12	0	Jatra. --	210	9	0
Dabbi Collections	375	10	0	Allowance to Revenue & police establishments			
Sale of manure	75	0	0	Santarpane & issue of rations to infirm ---			
Miscellaneous items.	63	15	0	persons.	709	15	6
				Erection of Pandal	100	0	0
				Cattle show	116	6	0
				Conservancy	32	6	0
				Lighting	88	0	0
				Miscellaneous charges	25	12	10
				purchase of dust bins	150	4	0
Total.	4066	11	0	Total Rupees.	1588	5	4

For Muzrai Commissioner 21/6/24

KSR.

G.R.S. VI-71]

SUBJECT.....

Diary No. of letter replied to.....

Section Misc.

File No. 51-28.

Serial No. 11.

General and Revenue Secretariat

( )

Proceedings of the Government of His Highness the Maharaja of Mysore.

, *the* 191 .

Date of issue 28-6-24

Signed by Mr. T. Ramaiya

May this be

i Printed ?

treated as a standing order ?

published in the Gazette, English Part ?

translated ?

v placed at the disposal of the press ?

vi published in the Gazette, Kannada Part ?

Submitting an Estimate for Rs 4200 for repairs to the dam across the Bandihalla at the Ghati in the Doddballapur Taluk

Read — Correspondence Endn with Asst Engr No C 1302 of 1923-24 dated 2nd June 1924 from the Manjrabad Commissioner ~~to the Executive Engineer~~ submitting an Estimate for repairs to the dam across Bandihalla at Ghati in the Doddballapur Taluk at an aggregate cost of Rs 4200/- as estimated by the Executive Engineer ~~Order Thereon Noted~~ approved by the Deputy Commr. and soliciting sanction therefor the cost being met out of the amount at the credit of the

Sri Subramanya Swami
temple at Shale, ~~Dandakkapani~~
and the valuations
(Rs 2478-5-0) from the Collector
held there during 1923

Order 1872 - 3 Mines 81-23-10 28.6.24
The Estimate Revised Estimate
Plans &
Reports

Rs 4200/- is sanctioned ~~and~~
the ~~Collector~~ Charge being met
~~from the Famine Indirects~~
~~by the Mungari Com~~ -
~~out~~ of the balance at the credit
to the ~~Copper~~ Coppers.

7.6.24 Sd/- Ker Secretary

7.6.24

To the Mungari Com~ with Mr. Thiruvenkatachari's Estimate
The Collector - with copy of the abstract of Estimate

List of enclosures.

Copied by

Examined by

WD 1744—GPB —30,000—17-3-19

ABSTRACT OF ESTIMATE FOR

Muz.] repairs to the dam across the Bandihalla at the Ghati in the Doddaballapur Taluk.

Particulars	Per	Rate Rs. a p	Quantity	Cost Rs. a p.
1. Putting flank bund as per deviation:				
Earthwork, clearing silt for seat of bund.	cyd.	3	518	97 . .
Excavating foundation for creep or core wall in hard gravel and soft rock.	"	8	55	28 . .
Racking joints, bonding and bond slabs with junction of returns.	L.	S.		20 . .
Burnt stone in surki mortar	cft.	6	2465	924 . .
Embankment with gravelling soil watering and tamping.	cyd.	6 6	2934	1192 . .
Rough stone work (new)	"	1 8 .	350	525 . .
Turfing	syd.	. 1 .	562	35 . .
Total				2821 . .
Deduct cost of stones available from lowering dam.	cft	2	360	45
Balance total less deductions.				2776 . .
2. Repairs to Dam and Head Works:				
Burnt stone in Surki Mortar	cft	6	20	8 . .
Burnt stone slabs (new) set in mortar. ~~cement pointing~~	sft	8	63	32 . .
Cement pointing	sqr	5 . .	22.00	110 . .
Total				150 . .
3. Masonry wings to prevent whirling action of water and scovering of banks at the end near sluices of both ends:				
Burnt stone in surki mortar.	cft	6 .	2160	810 . .
Excavating foundation &c.	L.		S.	20 . .
Total				830 . .
4. Filling up the scours of old breach at least to core wall level as per T.O. letter No. 535 dated 29-10-23.	L.		S.	250 . .
Total				4006 . .
Add contingencies	L.		S.	194 . .
Grand total				4200 . .

* C O P Y *

Superintendent, Muzrai Branch.

Sanctioned for Rs.

No. dated in Govt. Progs.

W D 021 -GPB—2.500—11 1.39